

LOCAL GOVERNMENT SUPPORT FUND
Report on Fund Utilization and Status of Program / Project Implementation
For the Quarter Ended March 2024

Fund Source	Date of Notice of Authority to Debit Account Issued (NDAI)	Type of Program / Project	Name / Title of Program / Project	Specific Location	Mechanism / Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Remarks on Program / Project Status
							Received	Contracted Out	Disbursed/ Utilized		
FY 2023 LGSF-FALGU	July 21, 2023	Infrastructure	Construction of Multi-purpose Building in City of Imus, Cavite (Phase 1)	Malagasang I-G, City of Imus, Cavite	By contract	496,794 population	50,000,000.00	49,999,999.18	7,443,861.69	December 2024	On-going (27.49%)
FY 2023 LGSF-FALGU	July 21, 2023	Infrastructure	Construction of Multi-purpose Building in City of Imus, Cavite (Phase 2)	Malagasang I-G, City of Imus, Cavite	By contract	496,794 population	50,000,000.00	49,999,925.32	7,443,931.94	December 2024	On-going (22.56%)
FY 2023 LGSF-FALGU	July 21, 2023	Infrastructure	Construction of Multi-purpose Building in City of Imus, Cavite (Phase 3)	Malagasang I-G, City of Imus, Cavite	By contract	496,794 population	50,000,000.00	49,999,996.25	7,444,329.25	December 2024	On-going (26.77%)
FY 2023 LGSF-FALGU	September 29, 2023	Vehicle	Purchase of Vehicle-Ambulance	Malagasang I-G, City of Imus, Cavite	By contract	496,794 population	2,500,000.00	2,499,000.00	0.00	December 2024	For Delivery

Certified correct by: THE CITY LOCAL FINANCE COMMITTEE

HERTITO V. MONZON
City Administrator

ROSELIE A. PANGILINAN
City Accountant

ARLENE DG. DUMINDING
City Budget Officer

MANUEL REYNOLD W. DELA FUENTE
City Treasurer

ENGR. GUANA P. MONZON
Acting City Planning and Development Coordinator

Attested by:

HON. ALEX L. ADVINCULA
City Mayor